

# Pre-installation Checklist

1. Schedule your installation with Lift & Storage Systems, Inc. Please call 651-777-1554.
2. What is the ceiling height from floor to the bottom of trusses? \_\_\_ ft \_\_\_ in.
3. What is the measurement between trusses (center to center)? \_\_\_ ft \_\_\_ in.
4. What is the height of the trusses? \_\_\_ ft \_\_\_ in.
5. What is the width of the trusses? \_\_\_ ft \_\_\_ in.
6. Will the unit(s) run parallel or perpendicular to the trusses?
7. Are there any ceiling obstructions where the unit(s) will be located such as; garage door tracks, lights, heaters, ductwork, pipes or cameras, pallet racking or shelving?
8. Are there any beams or wood purling we may need to hang the unit from? If yes, how many beams?
9. Electrical: 2 legs of 120, a neutral, and a ground with a Nema L 14 - 20R receptacle. This must be in place at the time of installation.
10. Will an electrician be on site for the installation?
11. Are there blue prints that show the specific location of the lift?
12. Take two digital photos of the space designated to get bike lift installed. Include photos when returning this checklist to Lift & Storage Systems, Inc.
13. All obstructions must be relocated and power in place before the installation date. If not, you will have to reschedule your installation date and incremental install charges will be charged back to the General Contractor. Thank you in advance for your cooperation and understanding.
14. Send this checklist to the e-mail address listed here: [tech@liftnstore.com](mailto:tech@liftnstore.com). Sending the checklist serves as your confirmation that the above items will be ready for installation day.

